Construction Sequence

Existing Conditions- Year 2000

Years 2001 - 2004

Removal of East Bank Industrial Area, Galvez Street Wharf, Oak trees, and U.S. Coast Guard. Levee and Floodwall construction begins. Bypass Channel around New Lock location is dredged.

Years 2004 - 2008

Construction of New Lock is completed. Levees and Floodwalls are complete.
The superstructure of the Claiborne Ave. Bridge is replaced

Years 2007 - 2011

Temporary Bridge at St. Claude Avenue while new bridge is under construction. Bypass Channel around existing lock. Existing lock is demolished.

Years 2011 - 2013
New St. Claude Bridge is built. Mooring facilities built.
Project Complete.